		HSHAZ Place Making Budget			
EXPENDITURE					
Land Purchase cost: (Black Swan Loke)				£94,434	
Total Design and Management Fees: Landscape archite	ect and design, maste	er planning, stakeholder engage	ement, conservation and		
heritage advice, structural engineering, quantity surveying and cost control, NCC design fee and supervision, Tarmac ECI fee, laboratory					
fees, cellar surveys, admin costs.				£532,463	
Direct Purchase materials (NNDC):					
• 1192m² of Crossland Hill Multi slabs - Paving Diamond Sawn Finish, 450W x RL (450-700)L x 65Dmm – Market Place				£131,019	
• 212 m <sup>2</sup> of Crossland Hill Multi slabs - Paving Diamond Sawn Finish, 100W x RL 200L x 75Dmm – Market Place				£36,506	
<ul> <li>325 m² of Crossland Hill Multi slabs - Paving Diamond Sawn Finish, 450W x RL (400-750)L x 65Dmm – Shambles</li> </ul>				£36,531 £4,054	
• 50 m of Crossland Hill Multi slabs - Paving Diamond Sawn Finish, Coping / Seating 500W x RL (400-750)L x 65Dmm – Shambles					
• 50 m of Crossland Hill Multi slabs - Paving Diamond Sawn Finish, Coping / Seating 500W x RL (400-750)L x 65Dmm (Calibrated					
height)(Extra Over Above) – Shambles				£2,294	
• 10 of Gero Bench Seat - L: 2000mm x D: 530mm x H: 450mm; Stone gray Ral 7030 Powder Coated with Teak Hardwood finish;					
the seats will be surface mount fixed – Market Place				Inc below	
• 10 of Gero Bench - L: 2000mm x D: 620mm x H: 450mm; Stone gray Ral 7030; Powder Coated with Teak Hardwood finish; the				525.244	
seats will be surface mount fixed – Market Place				£26,244	
29 m² of Staffordshire Diamond Blue Bricks Chequered drag faced – Black Swan Loke				£2,995	
Various 1m of Granite Kerbs – pink granite, flamed finish – Market Place      Get Basels agating – Chambles				£21,893	
• 6 of Bench seating – Shambles  TOTAL COST				£5,355 <b>£266,891</b>	
Total Anticipated Final Cost of works: (Tarmac only, ne	at of costs/foos cover	and within roport) £441,006 Chu	urch Approach £1 271 029	1200,031	
Market Place	et of costs/fees cover	ed within report, 1441,990 Cite	irch Approach, £1,271,036		
The state of the s	Estimate	Anticipated Final Cost	Tarmac only		
Placemaking works - Market Place and The	£2,127,119	£2,493,075	£1,713,005		
Shambles (incl. prelims design fees RIBA1-7, OH	, ,	(17% increase)	, ,		
&P, cross board contingency risk at 10%)					
Explanatory Note:					
Increase in anticipated costs due to a combination of fa	actors, including cons	truction inflation, necessary ch	anges in design on the		
Shambles resulting from engineering advice, challenges posed from working within a restrictive space and undiscovered cellars/live					
electric mains that were not previously revealed within the surveys.				£1,713,005	
Planting (soil/plants)				£9,000	
Anticipated Final Cost				£2,615,792	

HSHAZ Place Making Budget Summary Calculations	February 2023
INCOME	
HE Total Grant to date	-£669,008
Getting Building Funding (NALEP)	-£1,170,000
NNDC	-£385,000
NWTC (electricity pillars and ground anchors for market stalls in Market Place)	-£20,000
NCC (resurfacing)	-£50,000
NCC (Cycle hoops)	-£3,000
Budget (total current income)	-£2,297,008
Re-stocking of materials	-£55,000
Potential reallocation of funds	-£35,000
Grand Total (required to complete the Market Place) [A]	-£228,784
Black Swan Loke - target budget [B] – estimated pending return of quotes/tenders (costs to not exceed budget provision).	£140,000
Bank Loke - target budget [C] – estimated pending return of quotes/tenders (costs to not exceed budget provision).	
FINAL BUDGET [A+B+C]	£400,000