

Capital Programme - Budget Monitoring 2025/26										
Scheme	Scheme Total Approval	Pre 2025/26 Expenditure	Updated Budget	Actual Expenditure	Remaining Budget (Forecasted YE spend)	Budget	Budget	Budget	Budget	Budget
	£	£	2025/26 £	2025/26 £	2025/26 £	2026/27 £	2027/28 £	2028/29 £	2029/30 £	2030/31 £
Our Greener Future										
Cromer Offices LED Lighting Programme	178,796	172,715	6,081	6,081	0	0	0	0	0	0
Cromer Coast Protection Scheme	19,534,841	18,438,774	1,096,067	1,037,656	58,411	0	0	0	0	0
Coastal Erosion Assistance (Grants)	90,000	76,664	13,336	0	13,336	0	0	0	0	0
Mundesley Coastal Management Scheme	8,699,998	7,560,192	1,139,806	716,482	423,324	0	0	0	0	0
Coastal Management Fund	950,000	108,250	591,750	0	591,750	250,000	0	0	0	0
Coastwise	14,609,914	1,213,564	7,248,638	544,109	6,704,529	6,147,712	0	0	0	0
Purchase of Bins	600,000	150,000	178,476	16,249	162,227	150,000	150,000	0	0	0
Electric Vehicle Charging Points	248,600	215,283	33,317	0	33,317	0	0	0	0	0
The Reef Solar Carport	596,000	530,820	65,180	0	65,180	0	0	0	0	0
Holt Country Park Electricity Improvements	400,000	163,832	236,168	1,750	234,418	0	0	0	0	0
Public Conveniences Energy Efficiencies	150,000	1,218	148,782	0	148,782	0	0	0	0	0
Coastal Defences	600,000	150,000	150,000	31,608	118,392	150,000	150,000	0	0	0
Fakenham Sports Centre Decarbonisation	514,300	0	171,400	0	171,400	342,900	0	0	0	0
Waste Vehicles & Food Waste Bins	1,972,750	16,750	1,956,000	0	1,956,000	0	0	0	0	0
Overstrand Seawall Works	1,280,000	0	1,280,000	0	1,280,000	0	0	0	0	0
			14,315,002	2,353,935	11,961,067	7,040,612	300,000	0	0	0

Capital Programme - Budget Monitoring 2025/26										
Scheme	Scheme Total Approval	Pre 2025/26 Expenditure	Updated Budget	Actual Expenditure	Remaining Budget (Forecasted YE spend)	Budget	Budget	Budget	Budget	Budget
	£	£	2025/26 £	2025/26 £	2025/26 £	2026/27 £	2027/28 £	2028/29 £	2029/30 £	2030/31 £
Developing Our Communities										
Public Conveniences (Sheringham & North Walsham)	565,514	542,818	22,696	23,555	(859)	0	0	0	0	0
Public Conveniences - Albert Street, Holt	370,000	277,998	92,002	74,288	17,715	0	0	0	0	0
Cromer Pier - Steelworks and Improvements to Pavilion Theatre	1,134,000	1,086,033	47,967	0	47,967	0	0	0	0	0
North Walsham 3G Facility	860,000	12,432	847,568	233,741	613,827	0	0	0	0	0
Cromer 3G Football Facility	1,000,000	20,859	979,141	445,404	533,737	0	0	0	0	0
The Reef Leisure Centre	12,861,000	12,608,177	252,823	23,601	229,222	0	0	0	0	0
Green Road Football Facility (North Walsham)	60,000	9,777	50,223	0	50,223	0	0	0	0	0
New Play Area (Sheringham, The Lees)	120,000	48,571	71,429	71,889	(460)	0	0	0	0	0
Fakenham Leisure and Sports Hub (FLASH)	11,630,000	539,514	11,090,486	442,897	10,647,589	0	0	0	0	0
Back Stage Refurbishment - Pier Pavilion Theatre	405,000	388,335	16,665	14,825	1,840	0	0	0	0	0
Holt Country Park Staff Facilities	93,500	89,497	4,003	0	4,003	0	0	0	0	0
Cromer Church Wall	50,000	0	50,000	0	50,000	0	0	0	0	0
Cabbell Park Clubhouse	237,000	0	237,000	0	237,000	0	0	0	0	0
Itteringham Shop Roof Renovation	20,000	0	20,000	0	20,000	0	0	0	0	0
Holt Country Park Septic Tank	30,000	0	30,000	0	30,000	0	0	0	0	0
Public Conveniences Renovation, Holt Country Park	50,000	0	50,000	700	49,300	0	0	0	0	0
Holt Country Park Eco Learning Space	140,000	0	140,000	0	140,000	0	0	0	0	0
Holt Country Park Play Equipment	85,000	0	85,000	0	85,000	0	0	0	0	0
			14,087,003	1,330,901	12,756,102	0	0	0	0	0

Capital Programme - Budget Monitoring 2025/26										
Scheme	Scheme Total Approval	Pre 2025/26 Expenditure	Updated Budget	Actual Expenditure	Remaining Budget (Forecasted YE spend)	Budget	Budget	Budget	Budget	Budget
	£	£	2025/26 £	2025/26 £	2025/26 £	2026/27 £	2027/28 £	2028/29 £	2029/30 £	2030/31 £
Meeting Our Housing Needs										
Disabled Facilities Grants	12,079,040	Annual Programme	2,079,040	389,810	1,689,231	2,000,000	2,000,000	2,000,000	2,000,000	2,000,000
Compulsory Purchase of Long-Term Empty Properties	930,000	546,165	383,835	0	383,835	0	0	0	0	0
Community Housing Fund (Grants to Housing Providers)	1,653,373	1,425,212	228,161	160,000	68,161	0	0	0	0	0
Council Owned Temporary Accommodation	6,246,584	4,762,007	1,484,577	849,127	635,450	0	0	0	0	0
Housing S106 Enabling	2,500,000	1,136,000	1,064,000	0	1,064,000	300,000	0	0	0	0
Loans to Housing Providers	600,000	260,000	340,000	0	340,000	0	0	0	0	0
			5,579,613	1,398,937	4,180,676	2,300,000	2,000,000	2,000,000	2,000,000	2,000,000

Capital Programme - Budget Monitoring 2025/26										
Scheme	Scheme Total Approval	Pre 2025/26 Expenditure	Updated Budget	Actual Expenditure	Remaining Budget (Forecasted YE spend)	Budget	Budget	Budget	Budget	Budget
	£	£	2025/26 £	2025/26 £	2025/26 £	2026/27 £	2027/28 £	2028/29 £	2029/30 £	2030/31 £
Investing In Our Local Economy And Infrastructure										
Rocket House	1,077,085	224,638	852,447	109,381	743,066	0	0	0	0	0
Property Acquisitions	710,000	9,133	700,868	0	700,868	0	0	0	0	0
Chalet Refurbishment	125,000	72	124,928	1,325	123,603	0	0	0	0	0
Marrams Building Renovation	50,000	3,487	46,513	0	46,513	0	0	0	0	0
Car Parks Refurbishment	601,000	129,200	411,800	4,084	407,715	60,000	0	0	0	0
Marrams Footpath and Lighting	290,000	52,627	237,373	0	237,373	0	0	0	0	0
Asset Roof Replacements (Art Deco Block, Red Lion Retail Unit, Sheringham Chalet's)	165,351	75,138	90,213	41,200	49,014	0	0	0	0	0
UK Shared Prosperity Fund	474,196	399,403	74,793	15,000	59,793	0	0	0	0	0
Rural England Prosperity Fund	1,895,110	1,457,851	437,259	400,000	37,259	0	0	0	0	0
New Fire Alarm and Fire Doors in Cromer Offices	150,000	149,214	786	400	386	0	0	0	0	0
West Prom Sheringham, Lighting & Cliff Railings	55,000	0	55,000	15,053	39,947	0	0	0	0	0
Collectors Cabin Roof	30,000	375	29,625	490	29,135	0	0	0	0	0
Sunken Gardens Improvements, Marrams, Cromer	150,000	0	150,000	1,260	148,740	0	0	0	0	0
Weybourne Car Park Improvements	20,000	0	20,000	15,000	5,000	0	0	0	0	0
			3,231,603	603,193	2,628,410	60,000	0	0	0	0

Capital Programme - Budget Monitoring 2025/26

Scheme	Scheme Total Approval	Pre 2025/26 Expenditure	Updated Budget	Actual Expenditure	Remaining Budget (Forecasted YE spend)	Budget	Budget	Budget	Budget	Budget
	£	£	2025/26 £	2025/26 £	2025/26 £	2026/27 £	2027/28 £	2028/29 £	2029/30 £	2030/31 £
A Strong, Responsible And Accountable Council										
User IT Hardware Refresh	300,000	180,000	60,000	5,253	54,747	60,000	0	0	0	0
New Revenues and Benefits System	200,720	0	200,720	200,000	720	0	0	0	0	0
Customer Services C3 Software	32,600	0	32,600	23,375	9,225	0	0	0	0	0
Property Services Asset Management Database	30,000	0	30,000	7,200	22,800	0	0	0	0	0
Replacement of Uninterruptible Power Supply	40,000	0	40,000	0	40,000	0	0	0	0	0
			363,320	235,828	127,492	60,000	0	0	0	0
Totals			37,576,541	5,922,794	31,653,747	9,460,612	2,300,000	2,000,000	2,000,000	2,000,000

2025/26 Capital Programme Financing Table	Budget 2025/26	Actual Expenditure 2025/26	Remaining Budget 2025/26	Budget 2026/27	Budget 2027/28	Budget 2028/29	Budget 2029/30	Budget 2030/31
Grants	24,523,160	4,334,510	20,188,649	8,147,712	2,000,000	2,000,000	2,000,000	2,000,000
Other Contributions	2,467,000	595,265	1,871,735	300,000	0	0	0	0
Reserves	1,438,049	288,455	1,149,594	278,600	0	0	0	0
Revenue Contribution to Capital (RCCO)	20,000	15,000	5,000	0	0	0	0	0
Capital receipts	2,952,942	300,224	2,652,717	610,000	300,000	0	0	0
Borrowing	6,175,390	389,339	5,786,051	124,300	0	0	0	0
Total	37,576,541	5,922,794	31,653,747	9,460,612	2,300,000	2,000,000	2,000,000	2,000,000